



Richland County Council  
Detention Center Ad Hoc Committee Meeting  
**MINUTES**  
September 24, 2024 – 5:00 PM  
Council Chambers  
2020 Hampton Street, Columbia, SC 29204

COUNCIL MEMBERS PRESENT: Derrek Pugh, Overture Walker, and Cheryl English

OTHERS PRESENT: Allison Terracio, Chakisse Newton, Yvonne McBride, Gretchen Barron, Jason Branham, Don Weaver, Anette Kirylo, Patrick Wright, Jennifer Wladishin, Tamar Black, Ashiya Myers, Angela Weathersby, Kyle Holsclaw, Lori Thomas, Jackie Hancock, Crayman Harvey, Michelle Onley, Leonardo Brown, Kenny Bowen, John Thompson, Susan O’Cain, Phillip Harris, and Stacey Hamm

1. **CALL TO ORDER** – Councilman Derrek Pugh called the meeting to order at approximately 3:00 PM.
2. **APPROVAL OF MINUTES**
  - a. July 16, 2024 – Ms. English moved to approve the minutes as distributed, seconded by Mr. Walker.  
In Favor: Pugh, Walker, and English  
The vote in favor was unanimous.

3. **ADOPTION OF AGENDA** – Mr. Walker moved to adopt the agenda as published, seconded by Ms. English.  
In Favor: Pugh, Walker, and English  
The vote in favor was unanimous.

4. **ITEMS FOR DISCUSSION/ACTION**

Mr. Leonardo Brown, County Administrator, noted the Detention Center has been on a specific strategic mission to address renovations within the facility and any outstanding deficiencies. The initial process began when the County received communication from the Department of Corrections noting some opportunities for improvements. Since then, we have submitted implementation plans to articulate what specific steps we would take to renovate and address any needs in the facility. That activity included Council-approved funding and utilization of work from outside contractors. In addition, we have addressed the exterior view of the Detention Center.

It was pointed out that there had been a question of whether the food service was meeting the standards managed by the Department of Health and Environmental Control. Since then, all the reports have been grade “A.” During the renovations, the County brought in a temporary kitchen to prepare food.

Mr. Walker inquired when the Detention Center received their first “A” grade.

Mr. Brown said he would have that information available before the upcoming Council meeting.

The County Attorney, Patrick Wright, reported the Detention Center has had an “A” grade since March 2023.

Ms. McBride inquired about how often the facility is graded or inspected.

Mr. Crayman Harvey, Detention Center Director, replied it is every six months or if there is a complaint.

**a. Alvin S. Glenn Detention Center – Status Updates:**

*Infrastructure Updates*

- Kitchen Renovations:
  - Approx. Start Date – November 2022
  - Completion Date – July 2023
  - Contractor – Cedar Creek Construction
  - Scope – Complete interior kitchen remodel to include the following:
    - Clean, prep, and paint all interior walls
    - Repair kitchen floor
    - Install new cooking equipment
    - Install new plumbing fixtures
    - Install new cart railing
- Lobby Renovation
  - Approx. Start Date – January 2023
  - Completion Date – January 2024
  - Contractor – Carbra Construction
  - Scope – The contractor completed the following items:
    - Removed the flooring and replaced it with LVT
    - Removed and reworked the guard station cabinetry to provide space for the new body scanner. Also reworked the electrical to allow for the installation of the body scanner control equipment
    - Removed and replaced all the ceiling tile
    - Painted the ceiling grid
    - Painted the front window frames and door
    - Painted the video visitation booths
    - Cut the block wall and installed a door to provide a separate exit vestibule. Also changed the swing of the second door of the exit vestibule
    - Cut the block wall and installed a transaction window from the guard station to the exit vestibule
- Exterior Security Lighting
  - Approx. Start Date – November 2023
  - Completion Date – December 2023
  - Contractor – Outdoor Lighting Perspectives
  - Scope – Replace all exterior lighting with LED lighting
    - Remove existing lighting and install 142 120-277v 45w box flood lights
    - Install 142 bronze-round electrical boxes
    - Run and install conduit and wiring for additional 9 lights
    - Calk electrical boxes to prevent weather damage
- Security Fence Reinforcement
  - Approx. Start Date – October 2023
  - Completion Date – December 2023
  - Contractor – First Defense II Inc.
  - Scope – Install 3,000 linear feet of 8-foot tall, ½ inch flattened expanded metal fence
- Facility Wide Security System
  - Approx. Start Date – November 2023
  - Estimated Completion Date – July 2025
  - Contractor – Design Team – Moseley Construction
  - Scope – Design and install a new camera and security control system throughout the facility
- Visitation Area (Attorney/Client)
  - Approx. Start Date – November 2023
  - Estimated Completion Date – February 2025

- Contractor – JM Cope
- Scope – The project turns half of the Tango Facility into an Attorney Visitation area with 7 indirect contact units and 3 direct contact units. The attorneys will access the area via covered walkways from the main lobby, just past security. The project also has a security hallway to the area to allow for detainee movement. This project was fully designed and specified by an architectural design team and was solicited through a public bid process.
  
- Employee Parking Security Fence
  - Start Date – February 2024
  - Estimated Completion Date – August 2024
  - Contractor – F. H. Paschen, S. N. Nielson (SC)
  - Scope – Install 10-foot tall security fencing to enclose the employee parking area to include the following:
    - Install barbed wire topped razor wire to match existing security fencing
    - Install a 25-foot, motor-operated, cantilevered, sliding gate
    - Install 4-foot personnel gate
    - Install a 20-foot manual double swing gate
    - Install security badge access and control for all fences
  
- FDC Fire System Repair
  - Start Date – February 2024
  - Estimated Completion Date – July 2024
  - Contractor – CNC Commercial Interiors
  - Scope – Install/replace water line and fire hydrant
  - Perspectives

Mr. Brown indicated each of the 18 housing units is undergoing floor-to-ceiling renovations. The installation of the security fencing will make it harder for contraband to be dropped. The new toilet/combo units allow the water to be shut off to a specific unit, so it will not affect all other housing units. The new locking system will be electronic. In the event of a power failure, there are backup generators and the ability for the cells to be accessed by control keys. On average, it takes 3-4 months per unit to install the new locking system. This does not include the movement of individuals throughout the facility.

Everyone who comes into the Detention Center is a pre-trial detainee. Depending on what the detainee has been charged with, they are given a particular classification. That classification communicates what specific area of the detention center they should be housed in. As we go through the renovation process, one of the challenges has been the increase in the detention center population. The increased population limits the space to move detainees to do the renovations. We cannot move the detainees to other facilities because they have the same issues.

Mr. Branham inquired if it is a fair observation that we have seen an increase in the population due to the new bond reform.

Mr. Brown responded some of the influx is associated with the bond reform. During the legislation's implementation, some counties testified before the General Assembly and communicated it would result in an increase in detainees in the facilities.

Mr. Branham asked if any additional funding was allocated to deal with the impact of the new legislation.

Mr. Brown responded there was not.

Ms. McBride inquired if the crimes were minor or more violent.

Mr. Brown indicated the crimes were more violent.

Ms. McBride stated she is concerned about the number of non-violent offenders that may be detained that could have been in some other type of program. She requested a breakdown of the numbers.

Mr. Brown maintained that it will be imperative to hear from the agencies that play a role in impacting the facility. He sees this committee as integral in helping shape policy positions surrounding the Detention Center.

Ms. Newton stated in terms of the number of detainees, there are many players who contribute to the situation at the Detention Center. By working together, we can make the situation better. She noted the agenda documentation is a snapshot of a particular point and time. Therefore, do the percentages reflected represent the data of the general population and the time the detainees have been in custody?

Mr. Brown stated that, based on his review and understanding, the data is representative. There are individuals that stay for an extended amount of time.

Mr. Harvey indicated non-violent detainees are not the ones who stay for an extended amount of time. Bond reform is focused on violent offenders who recommit.

Mr. Walker pointed out the number of violent offense detainees is upward of 600 if you include drug trafficking and burglary offenses. He noted the wheels of justice turn slowly, especially when you look at violent crimes with mandatory minimums. In short, more crimes are being committed than you have judges, lawyers, and jurors to hear the cases.

Mr. Weaver inquired when the detainee population spreadsheet was produced.

Mr. Brown responded the spreadsheet was produced in July 2024.

➤ **SHU/BMU Renovation (Phase 2)**

- Approx. Start Date – June 2023
- Completion Date – December 2023
- Contractor – CNC Commercial Interiors
- Scope – Complete interior renovation of the housing unit to include the following:
  - Modify existing doors with 2”x4” windows and cuff ports on all cells
  - Remove and replace all cellulose ceiling tiles
  - Installation of (7) security shower doors
  - Installation of security fencing above the recreation courtyard
  - Clean and refurbish HVAC systems
  - Clean and refurbish the recreation courtyard with the installation of basketball goals and painting of basketball markings
  - Construction of a new guard station
  - Install 7 new shower units
  - Install new toilet/combo units in all cells
  - Install a water management system for the housing unit

➤ **Yankee Housing Unit Renovation (Phase 2)**

- Approx. Start Date – August 2023
- Completion Date – April 2024
- Contractor – CNC Commercial Interiors
- Scope – Complete interior renovations of the housing unit to include the following:
  - Clean, prep, sand, repair, and paint all interior walls in the common area, all cells, gypsum ceilings, and all ancillary areas in the housing unit
  - Add handcuff port to all cells
  - Remove and replace all cellulose ceiling tiles
  - Installation of (7) security shower doors
  - Installation of security fencing above the recreation courtyard
  - Clean and refurbish HVAC systems
  - Clean and refurbish the recreation courtyard with the installation of basketball goals and painting of basketball markings
  - Construction of a new guard station
  - Install 7 new shower units
  - Install new toilet/combo units in all cells
  - Install a water management system for the housing unit

- **X-Ray Housing Unit**
  - Approx. Start Date: January 2024
  - Estimated Completion Date: July 2024
  - Contractor: CNC Commercial Interiors
  - Scope – Complete interior renovation of the housing unit to include the following:
    - Clean, prep, sand, repair, and paint all interior walls in the common area, all cells, gypsum ceilings, and all ancillary areas in the housing unit
    - Add handcuff ports to all cells
    - Remove and replace all cellulose ceiling tiles
    - Installation of (7) security shower doors
    - Installation of security fencing above the recreation courtyard
    - Clean and refurbish HVAC systems
    - Clean and refurbish the recreation courtyard with the installation of basketball goals and painting of basketball markings
    - Construction of a new guard station
    - Install 7 new shower units
    - Install new toilet/combo units in all cells
    - Install a water management system for the housing unit
  
- **Papa Housing Unit**
  - Approx. Start Date – January 2024
  - Estimated Completion Date – June 2024
  - Contractor – CNC Commercial Interiors
  - Scope – Complete interior renovation of the housing unit to include the following:
    - Clean, prep, sand, repair, and paint all interior walls in the common area, all cells, and all ancillary areas in the housing unit
    - Add dropped ceiling
    - Add handcuff ports to all cells
    - Repair (4) security shower doors
    - Installation of security fencing above the recreation courtyard
    - Clean and refurbish HVAC systems
    - Clean and refurbish the recreation courtyard with the installation of basketball goals and painting of basketball markings
    - Construction of a new guard station
    - Install 4 new shower units
    - Install new toilet/combo units in all cells
    - Install a water management system for the housing unit
  
- **Golf Housing Unit**
  - Approx. Start Date – April 2024
  - Estimated Completion Date – September 2024
  - Contractor – Carbra Construction
  - Scope – Complete interior renovation of the housing unit to include the following:
    - Clean, prep, sand, repair, and paint all interior walls in the common area, all cells, and all ancillary areas in the housing unit
    - Install new cell doors with 4”x8” windows and cuff ports on all cells
    - Remove and replace all cellulose ceiling tiles
    - Installation of woven wire security wall around 2<sup>nd</sup> floor catwalk
    - Installation of (7) security shower doors
    - Installation of security fencing above the recreation courtyard
    - Clean and refurbish HVAC systems
    - Clean and refurbish the recreation courtyard with the installation of basketball goals and painting of basketball markings
    - Construction of a new guard station
    - Construction of a catwalk connecting both sides of the housing unit
    - Install 7 new shower units
    - Install new toilet/combo units in all cells

- Install a water management system for the housing unit
- **India Housing Unit**
  - Approx. Start Date – July 2024
  - Estimated Completion Date – October 2024
  - Contractor – CNC Commercial Interiors
  - Scope – Complete interior renovation of the housing unit to include the following:
    - Clean, prep, sand, repair, and paint all interior walls in the common area, all cells, and all ancillary areas in the housing unit
    - Installation of new cell doors with 4"x8" windows and cuff ports on all cells
    - Clean, prep, sand, and epoxy all interior floors in the common area, all cells, and all ancillary areas in the housing unit
    - Remove and replace all cellulose ceiling tiles
    - Installation of woven wire security wall around 2<sup>nd</sup> floor catwalk
    - Installation of (7) security shower doors
    - Installation of security fencing above the recreation courtyard
    - Clean and refurbish HVAC systems
    - Clean and refurbish the recreation courtyard with the installation of basketball goals and painting of basketball markings
    - Construction of a new guard station
    - Construction of a catwalk connecting both sides of the housing unit
    - Install 7 new shower units

*Recruitment and Retention Updates*

- Digital Outdoor Billboards, Static Displays, Local Radio, Streaming Radio and Video (Roku, Hulu, etc.)
- In the last year, there have been 64 hires and 48 resignations/terminations

Mr. Brown stated we have attracted and hired several individuals. Unfortunately, there have been some exits. Some were voluntary, and others were involuntary. We have taken measures to ensure the officers are paid for their service. At the same time, if you do not do the right thing, those officers can find themselves in the same situation as those they were employed to guard.

In response to the County's November 20, 2023 report, the Department of Corrections said, "Officer manning at the facility has improved, reducing the number of vacant officer positions due to the utilization of contract officers." It was noted that the agency responsible for determining if improvements are being identified those improvements are being made.

Ms. Barron inquired about what caused the decrease in hiring during Quarter 3.

Mr. Brown stated that we are still bringing in a solid number of employees and noted that the goal is to retain those employees once they are hired. In addition to what we told the Department of Corrections we would do about the facility, we discussed bringing someone in to focus on compliance. In addition to Director Harvey, we have a Compliance Director whose job is to ensure the things the Department of Corrections wants to see are achieved consistently and concentrate on officer training. The Compliance Officer reports directly to the County Administrator to ensure checks and balances are in place.

Ms. Barron asked when the Quarter 3 Report was produced.

Mr. Brown responded the information was provided in July 2023.

Ms. Barron inquired if the Compliance Director's report would be provided to Council.

Mr. Brown replied that the Compliance Director works with the information the Department of Corrections provides. Therefore, he does not get a specific set of reports. For example, the Compliance Director can meet with the Department of Corrections when they do their inspection, while Director Harvey focuses on the day-to-day operations. We are working on compiling quarterly reports from Directors Harvey and Lipscomb and Administration regarding the Detention Center overall.

*Other Updates*

- Upcoming Projects:
  - Court Rooms – FY24-25
  - Emergency Access Road – FY24-25
  - Phase 1 Housing Units – FY25-26
  - Phase 3 Housing Units – FY 24-25
  - Phase 5 Housing Units – FY24-25
  - Roof Replacement – FY24-25
  - HVAC Replacement – FY24-25
  - Detainee Intake Area Renovation – FY24-25
  - Juvenile Facility – FY24-25
  
- Weekly Walk-through
  - Command & Supporting Staff
- Mental Health Weekly Check-in
  
- Realignment of Captains (Security)
  
- Establishment of a new department: Strategic Operations Team
  - SOT provides oversight of agency communication, policy, projects, etc.
  - PowerDMS-automated policies
  - Data Hub
  - Grievance
  - Westlaw on all Tablets
  
- Directors Round-Table
  - Front Line staff representative meets with the Director
  
- New Hire Mentorship
  
- Professional Development

**b. New Detention Facility:**

- *Security Needs*
- *Capacity Needs*
- *Resource and Infrastructure Needs*
- *General Space Needs*
- *Stake Holder Committee*

Mr. Brown stated Council previously discussed expanding the facility utilizing the current footprint. He noted he would be bringing back more details regarding an expansion plan to address capacity issues in the short term.

In response to the November 30, 2023, report provided to the Department of Corrections, we received a communication that said, "It was apparent during this inspection that considerable effort and action has been taken to comply with applicable standards." While not everything is perfect, the Department of Corrections has articulated they can see the efforts made.

Ms. English expressed her appreciation for Council and staff's efforts and commitment to the Detention Center.

Ms. McBride echoed Ms. English's sentiments. Additionally, she thanked Mr. Brown for thinking outside the box and looking at the other entities involved.

5. **ADJOURNMENT** – Mr. Walker moved to adjourn the meeting, seconded by Ms. English.

In Favor: Pugh, Walker, and English

The vote in favor was unanimous.

The meeting adjourned at approximately 6:00 PM.



# **ALVIN S. GLENN DETENTION CENTER UPDATE**




# STATUS UPDATES

- Recruitment and Retention Updates
- Infrastructure updates
- Security Updates
- Other Updates



# RECRUITMENT AND RETENTION UPDATES

Digital Outdoor Billboards, Static Displays, Local Radio, Streaming Radio and Streaming Video (Roku, Hulu, etc.)




**ALVIN S. GLENN DETENTION CENTER**

# NOW HIRING

**APPLY TODAY**  
[RICHLANDCOUNTYSC.GOV](http://RICHLANDCOUNTYSC.GOV)



# RECRUITMENT AND RETENTION UPDATES



# INFRASTRUCTURE UPDATES

## Kitchen Renovation

- Approx. Start Date- November 2022
- Completion Date- July 2023
- Contractor- Cedar Creek Construction
- Scope- Complete interior kitchen remodel to include the following:
  - Clean, prep, and paint all interior walls.
  - Repair kitchen floor.
  - Install new cooking equipment.
  - Install new plumbing and fixtures.
  - Install new cart railing.



# CONT...

## SHU/BMU Renovation (phase 2):

- Approx. Start Date- June 2023
- Completion Date- December 2023
- Contractor- CNC Commercial Interiors
- Scope- Complete interior renovation of housing unit to include the following:
- Clean, prep, sand, repair and paint all interior walls in the common area, all cells, gypsum ceilings, and all ancillary areas in housing unit.
- Modify existing doors with 2"x 4" windows and cuff ports on all cells.
- Remove and replace all cellulose ceiling tiles.
- Installation of (7) security shower doors.
- Installation of security fencing above recreation courtyard.
- Clean and refurbish HVAC systems.
- Clean and refurbish recreation courtyard with installation of basketball goals and painting of basketball markings.
- Construction of new guard station.
- Install 7 new shower units
- Install new toilet/combo units in all cells.
- Install water management system for housing unit.



# CONT...

## Yankee Housing Unit Renovation (phase 2):

- Approx. Start Date- August 2023
- Completion Date- April 2024
- Contractor- CNC Commercial Interiors
- Scope- Complete interior renovation of housing unit to include the following:
  - Clean, prep, sand, repair and paint all interior walls in the common area, all cells, gypsum ceilings, and all ancillary areas in housing unit.
  - Add handcuff ports to all cells.
  - Remove and replace all cellulose ceiling tiles.
  - Installation of (7) security shower doors.
  - Installation of security fencing above recreation courtyard.
  - Clean and refurbish HVAC systems.
  - Clean and refurbish recreation courtyard with installation of basketball goals and painting of basketball markings.
  - Construction of new guard station.
  - Install 7 new shower units
  - Install new toilet/combo units in all cells.
  - Install water management system for housing unit.



# CONT...

## X-Ray Housing Unit

- Approx. Start Date: January 2024
- Estimated Completion Date: July 2024
- Contractor: CNC Commercial Interiors
- Scope- Complete interior renovation of housing unit to include the following:
  - Clean, prep, sand, repair and paint all interior walls in the common area, all cells, gypsum ceilings, and all ancillary areas in housing unit.
  - Add handcuff ports to all cells.
  - Remove and replace all cellulose ceiling tiles.
  - Installation of (7) security shower doors.
  - Installation of security fencing above recreation courtyard.
  - Clean and refurbish HVAC systems.
  - Clean and refurbish recreation courtyard with installation of basketball goals and painting of basketball markings.
  - Construction of new guard station.
  - Install 7 new shower units
  - Install new toilet/combo units in all cells.
  - Install water management system for housing unit.



# CONT...

## Papa Housing Unit

- Approx. Start Date- January 2024
- Estimated Completion Date- June 2024
- Contractor- CNC Commercial Interiors
- Scope- Complete interior renovation of housing unit to include the following:
  - Clean, prep, sand, repair and paint all interior walls in the common area, all cells, and all ancillary areas in housing unit.
  - Add dropped ceiling
  - Add handcuff ports to all cells.
  - Repair (4) security shower doors.
  - Installation of security fencing above recreation courtyard.
  - Clean and refurbish HVAC systems.
  - Clean and refurbish recreation courtyard with installation of basketball goals and painting of basketball markings.
  - Construction of new guard station.
  - Install 4 new shower units
  - Install new toilet/combo units in all cells.
  - Install water management system for housing unit.





# CONT...

## Golf Housing Unit

- Approx. Start Date- April 2024
- Estimated Completion Date- September 2024
- Contractor- Carbra Construction
- Scope- Complete interior renovation of housing unit to include the following:
- Clean, prep, sand, repair and paint all interior walls in the common area, all cells and all ancillary areas in housing unit.
- Installation of new cell doors with 4"x 8" windows and cuff ports on all cells.
- Clean prep, sand, repair and paint all interior gypsum ceilings in the common area, all cells and all ancillary areas in housing unit.
- Clean, prep, sand and epoxy all interior floors in the common area, all cells, and all ancillary areas in the housing unit.
- Remove and replace all cellulose ceiling tiles.
- Installation of woven wire security wall around 2<sup>nd</sup> floor catwalk.
- Installation of (7) security shower doors.
- Installation of security fencing above recreation courtyard.
- Clean and refurbish HVAC systems.
- Clean and refurbish recreation courtyard with installation of basketball goals and painting of basketball markings.
- Construction of new guard station.
- Construction of catwalk connecting both sides of housing unit.
- Install 7 new shower units
- Install new toilet/combo units in all cells.
- Install water management system for housing unit.



# CONT...

## India Housing Unit

- Approx. Start Date- July 2024
- Estimated Completion Date- October 2024
- Contractor – CNC Commercial Interiors
- Scope- Complete interior renovation of housing unit to include the following:
- Clean, prep, sand, repair and paint all interior walls in the common area, all cells and all ancillary areas in housing unit.
- Installation of new cell doors with 4”x 8” windows and cuff ports on all cells.
- Clean prep, sand, repair and paint all interior gypsum ceilings in the common area, all cells and all ancillary areas in housing unit.
- Clean, prep, sand and epoxy all interior floors in the common area, all cells, and all ancillary areas in the housing unit.
- Remove and replace all cellulose ceiling tiles.
- Installation of woven wire security wall around 2<sup>nd</sup> floor catwalk.
- Installation of (7) security shower doors.
- Installation of security fencing above recreation courtyard.
- Clean and refurbish HVAC systems.
- Clean and refurbish recreation courtyard with installation of basketball goals and painting of basketball markings.
- Construction of new guard station.
- Construction of catwalk connecting both sides of housing unit.
- Install 7 new shower units.



# CONT...

## Medical Upfit/renovation

- Approx. Start Date- March 2024
- Estimated Completion Date- May 2024
- Contractor- CNC Commercial Interiors
- Scope- Add security and safety upgrades to the medical area
  - Add bi-folding security door at nurse station
  - Add fencing to house detainees while waiting to be examined
  - Add emergency electric switch to unlock nurse station door
  - Add panic bar door release to rear door in case of fire



# SECURITY UPDATES

## Lobby Renovation:

- Approx. Start Date- January 2023
- Completion Date- January 2024
- Contractor- Carbra Construction
- Scope- The contractor completed the following items
  - Removed the flooring and replaced it with LVT
  - Removed and reworked the guard station cabinetry to provide space for the new body scanner. Also reworked the electrical to allow for the installation of the body scanner control equipment.
  - Removed and replaced all the ceiling tile.
  - Painted the ceiling grid.
  - Painted the front window frames and door.
  - Painted the Video Visitation booths.
  - Cut the block wall and installed a door to provide a separate exit vestibule. Also changed the swing of the second door of the exit vestibule.
  - Cut the block wall and installed a transom window from the guard station to the exit vestibule.



# CONT...

## Exterior Security Lighting

- Approx. Start Date- November 2023
- Completion Date- December 2023
- Contractor- Outdoor Lighting Perspectives
- Scope- Replace all exterior lighting with LED lighting
  - Remove existing lighting and install 142 120-277v 45w box flood lights
  - Install 142 bronze-round electrical boxes
  - Run and install conduit and wiring for additional 9 lights
  - Calk electrical boxes to prevent weather damage



# CONT...

## Security Fence Reinforcement

- Approx. Start Date- October 2023
- Completion Date- December 2023
- Contractor- First Defense II Inc.
- Scope- Install 3,00 linear feet of 8-foot-tall, ½ inch flattened expanded metal fence.



# CONT...

## Facility Wide Security System

- Approx. Start Date- November 2023
- Estimated Completion Date -July, 2025
- Contractor- Design Team- Moseley, Construction- TBD
- Scope- Design and install a new camera and security control system throughout the facility.



# CONT...

## Visitation Area (Attorney/Client)

- Approx. Start Date- November 2023
- Estimated Completion Date- February 2025
- Contractor- JM Cope
- Scope- The project turns half of the Tango Facility into an Attorney Visitation area with 7 indirect contact units and 3 direct contact units. The Attorneys will access the area via covered walkway from the main lobby, just past security. The project also has a security hallway to the area to allow for detainee movement. This project was fully designed and specified by an architectural design team and was solicited through a public bid process.





# CONT...

## Employee Parking Security Fence

- Start Date- February 2024
- Estimated Completion Date- August 2024
- Contractor- F.H Paschen, S.N Nielson (SC)
- Scope- Install 10-foot-tall security fencing to enclose the employee parking area to include the following:
  - Install barbed wire topped with razor wire to match existing security fencing.
  - Install 25-foot, motor operated, cantilevered, sliding gate.
  - Install 4-foot personnel gate.
  - Install 20-foot manual double swing gate.
  - Install security badge access and control for all fences.



# CONT...

- **FDC Fire System Repair**

- Start Date- February 2024
- Estimated Completion Date- July 2024
- Contractor- CNC Commercial Interiors
- Scope-Install/replace water line and fire hydrant.



# OTHER UPDATES

## Upcoming Projects:

- Court Rooms- FY 24-25
- Emergency Access Road- FY 24-25
- Phase 1 Housing Units- FY 25-26
- Phase 3 Housing Units completion- FY 24-25
- Phase 5 Housing Units completion- FY 24-25
- Roof Replacement- FY 24-25
- HVAC Replacement- FY 24-25
- Detainee Intake Area Renovation- FY 24-25
- Juvenile Facility FY 24-25



# CONT...

- Weekly Walk-through
  - Command & Supporting Staff
- Mental Health Weekly Check-in
- Realignment of Captains (Security)
- Establishment of new department: Strategic Operations Team
  - SOT provides oversight of agency communication, policies, projects etc
  - PowerDMS-automated policies
  - Data Hub
  - Grievance
  - Westlaw on all Tablets
- Directors Round-Table
  - Front Line staff representative meet with Director
- New Hire Mentorship
- Professional development



## ALVIN S. GLENN DETENTION CENTER POPULATION REPORT

Total Adult Population = 1057

<b>Adult Population Summary</b>												
Charge	Code	30 DAY INTERVALS						60 DAY INTERVALS				TOTAL
		0-30	31-60	61-90	91-120	121-150	151-180	181-240	241-300	301-365	366+	
All Categories		217	116	88	90	65	58	82	69	50	222	1057
Federal Detainees	FEDS	0	0	0	0	0	0	0	0	0	0	0
<b>Total Adult Population</b>		217	116	88	90	65	58	82	69	50	222	1057

<b>Juveniles</b>												
General Sessions - Awaiting Trial	GSJV	2	2	0	2	0	1	1	0	1	0	9
Family Court - Awaiting Hearing	FCJV	13	1	4	0	0	1	1	2	1	1	24
Federal Detainees	FDJV	0	0	0	0	0	0	0	0	0	0	0
Transferred		0	0	0	0	0	0	0	0	0	0	0
<b>Juvenile Facility Population</b>		15	3	4	2	0	2	2	2	2	1	33

<b>TEMPORARY RELEASE / HOME ELECTRONIC INCARCERATION</b>												
Temporary Release Program (Program Only)	SRPO	0	0	0	0	0	0	0	0	0	0	0
Home Electronic Incarceration (Electronic Monitoring)	SRPM	0	0	0	0	0	0	0	0	0	0	0
<b>CATEGORY TOTAL</b>		0	0	0	0	0	0	0	0	0	0	0

<b>Total Population Including Adults, Juveniles, and Serving Sentence Outside Facility</b>												
<b>CATEGORY TOTAL</b>		232	119	92	92	65	60	84	71	52	223	1090



## ALVIN S. GLENN DETENTION CENTER POPULATION REPORT

Total Adult Population = 1057

### General Sessions Cases

<b>Under Solicitor's Control and Awaiting Trial - Adults Only</b>													
Charge	Code	30 DAY INTERVALS						60 DAY INTERVALS				TOTAL	
		0-30	31-60	61-90	91-120	121-150	151-180	181-240	241-300	301-365	366+		
Violent Charge	GSTV	62	46	41	46	28	35	45	32	31	191	557	
Drug trafficking	GSTT	11	4	7	4	2	2	4	5	1	4	44	
Distribution of Drugs	GSTD	6	7	7	3	4	2	5	4	1	1	40	
Possession of Drugs	GSTP	7	6	1	3	1	1	2	2	0	1	24	
Burglary/ Breaking & Entering	GSSB	7	7	5	5	6	5	4	5	7	5	56	
Larceny	GSTL	16	5	10	9	12	5	9	8	3	4	81	
GS Traffic Violations - Awaiting Trial	GSTC	1	2	2	5	1	0	0	0	0	1	12	
Other Charges	GSTO	18	13	4	6	4	0	7	7	5	5	69	
Bench Warrant Cases	GSBW	18	8	8	5	3	5	5	3	2	3	60	
<b>CATEGORY TOTAL</b>		146	98	85	86	61	55	81	66	50	215	943	
								Total Greater Than 180 Days				412	



**FEEDBACK**  
**OPINION**  
**ANSWER**  
**REVIEW**  
**COMMENT**



Adobe Stock | #45402814

